BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	1								
Item Name:	Earthwork in surface excavation for levelling and lowering the ground manually (Other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift up to 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled including breaking of clods and neatly dressed as per specifications. specification. No. KBS 2.1(a) / 2.3.1 KSRB 2-1.1: – do – Ordinary soil as per the directions of Engineer In Charge								

SL NO	CHAINAGE	NO	L (m)	B1 (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:			7/12/2020					
Levelling & Lowering								
In Yelahanka Burial Ground								
			1	30.00	30.00	30.00	0.30	270.00
			1	30.00	30.00	30.00	0.30	270.00
			1	30.00	2.00	2.00	0.30	18.00
			1	30.00	30.00	30.00	0.30	270.00
			1	30.00	30.00	30.00	0.30	270.00
			1	30.00	2.00	2.00	0.30	18.00
			1	30.00	30.00	30.00	0.30	270.00
			1	30.00	30.00	30.00	0.30	270.00
			1	30.00	2.00	2.00	0.30	18.00
			1	20.80	30.00	30.00	0.30	187.20
			1	20.80	30.00	30.00	0.30	187.20
			1	20.80	2.00	2.00	0.30	12.48
			1	5.00	30.00	30.00	0.30	45.00
			1	5.00	30.00	30.00	0.30	45.00
			1	5.00	2.00	2.00	0.30	3.00
			1	30.00	30.00	30.00	0.30	270.00
			1	30.00	30.00	30.00	0.30	270.00
			1	30.00	18.00	18.00	0.30	162.00
			Debries Clearence					
			2	5.00	2.00	2.00	0.30	6.00

Verified
7/12/2020
A.E.E

PMC

Asst Engineer

Asst Executive Engineer
Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

SL NO	CHAINAGE	NO	L (m)	B1 (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
		3	2.00	2.00	2.00	0.30	3.60	
		2	2.00	1.50	1.50	0.30	1.80	
		2	1.00	1.50	1.50	0.30	0.90	
		5	1.50	1.50	1.50	0.30	3.38	
		3	2.00	1.00	1.00	0.30	1.80	
		2	2.00	2.00	2.00	0.30	2.40	
	Total Quantity						2875.76	Cum
	Schedule-B Quanity						3679.45	Cum
	Quanity Paid in 1st RA Bill						802.20	Cum
	Quantity Carried to Summary						2875.76	Cum

Verified
A.E.E
3/12/2020

Ward No 01
BBMP

Asst Executive Engineer
Yelahanka Sub Division
BBMP
(BBMP Ynk. Zn)
Yelahanka, Bangalore

PMC

Asst Engineer

Asst Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	6								
Item Name:	KSRB 2-2 Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications as per the directions of Engineer In Charge								

SL NO	CHAINAGE	NO	L (m)	B1 (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:			9/12/2020, 07/01/2021 Verified					
In Yelahanka Burial Ground								
Column for Compound								
	West Side	26	1.20	1.20	1.20	1.80	67.39	
	North Side	47	1.20	1.20	1.20	1.80	121.82	
	East Side Verified	24	1.20	1.20	1.20	1.80	62.21	
	South Side	45	1.20	1.20	1.20	1.80	116.64	
SSM Foundation for Compound								
	East Side	1	30.00	0.90	0.90	0.90	24.30	
		1	29.40	0.90	0.90	0.90	23.81	
		20						
	Total Quantity						416.18	Cum
	Schedule-B Quanity						1032.19	Cum
	Quanity Paid in 1st RA Bill						611.15	Cum
	Quantity Carried to Summary						416.18	Cum

A.E.E

PMC

Asst Engineer

Asst Executive Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	6								
Item Name:	KSRB 2-2 Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications as per the directions of Engineer In Charge								

SL NO	CHAINAGE	NO	L (m)	B1 (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:			15-01-2021					
In Yelahanka Burial Ground								
Column for Compound								
	West Side	26	1.20	1.20	1.20	1.30	48.67	
	North Side	47	1.20	1.20	1.20	1.30	87.98	
	East Side	24	1.20	1.20	1.20	1.30	44.93	
	South Side	45	1.20	1.20	1.20	1.30	84.24	
SSM Foundation for Compound								
	East Side	1	30.00	0.75	0.75	0.60	13.50	
		1	29.40	0.75	0.75	0.60	13.23	
	Total Quantity						292.55	Cum
	Schedule-B Quanity						722.53	Cum
	Quanity Paid in 1st RA Bill						424.67	Cum
	Quantity Carried to Summary						292.55	Cum

A.E.E

PMC

Asst Engineer

Asst. Executive Engineer
Yelahanka Sub Division

Asst Executive Engineer
(BBMP Ynk. Zn)
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	8							
Item Name:	KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100mm. and down size & with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications. specification. No. KBS 2.10.2 as per the directions of Engineer In Charge							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Measurement Recorded On:		11/12/2020					
In Yelahanka Burial Ground							
Column for Compound							
	West Side	26	1.20	1.20	0.25	9.36	
	North Side	47	1.20	1.20	0.30	20.30	
	East Side	24	1.20	1.20	0.30	10.37	
	South Side	45	1.20	1.20	0.30	19.44	
SSM Foundation for Compound							
	East Side	1	30.00	0.90	0.20	5.40	
		1	29.40	0.90	0.20	5.29	
	Total Quantity					70.16	Cum
	Schedule-B Quanity					183.25	Cum
	Quanity Paid in 1st RA Bill					113.08	Cum
	Quantity Carried to Summary					70.16	Cum

Verified

A.E.E

PMC

Asst Engineer

Asst Executive Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	9							
Item Name:	KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2 as per the directions of Engineer In Charge							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Measurement Recorded On:		19-12-2020, 11-01-2021					
In Yelahanka Burial Ground							
Column for Compound							
	West Side	26	1.20	1.20	0.20	7.49	
	North Side	47	1.20	1.20	0.15	10.13	
	East Side	24	1.20	1.20	0.15	5.18	
	South Side	45	1.20	1.20	0.15	9.72	
SSM Foundation for Compound							
	East Side	1	30.00	0.90	0.15	4.05	
		1	29.40	0.90	0.15	3.97	
	Total Quantity					40.56	Cum
	Schedule-B Quanity					120.16	Cum
	Quanity Paid in 1st RA Bill					80.01	Cum
	Quanity Limit to					40.15	Cum
	Quantity Carried to Summary					40.15	Cum

Verified

A.E.E 11/1/2021

PMC

Asst Engineer

Asst. Executive Engineer

Asst Executive Engineer
(BBMP Ynk. Zn)
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	10							
Item Name:	KSRB 5.2 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar, stone hammered dressed in courses not less than 20 cms high, bond stones at 2m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 - do - cement mortar 1:6 KBS 5.1.13 as per the directions of Engineer In Charge							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Measurement Recorded On:			13-01-2021				
In Yelahanka Burial Ground							
SSM Foundation for Compound							
Step-1							
	East Side		1	30.00	0.75	0.40	9.00
			1	29.40	0.75	0.40	8.82
Step-2							
	East Side	Verified	1	30.00	0.60	0.40	7.20
			1	29.40	0.60	0.40	7.06
Step-3							
	East Side		1	30.00	0.60	0.45	8.10
		A.E.E	1	29.40	0.60	0.40	7.06
	Total Quantity					**47.23**	**Cum**
	Schedule-B Quanity					**231.13**	**Cum**
	Quanity Paid in 1st RA Bill					**183.88**	**Cum**
	Quantity Carried to Summary					**47.23**	**Cum**

PMC

Asst Engineer

Asst Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	11							
Item Name:	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at 2m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 as per the directions of Engineer In Charge							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Measurement Recorded On:		14-01-2021					
In Yelahanka Burial Ground							
SSM Foundation for Compound							
Basement Course							
	East Side	1	30.00	0.45	0.30	4.05	
		1	29.40	0.45	0.30	3.97	
	Total Quantity					8.02	Cum
	Schedule-B Quanity					50.27	Cum
	Quanity Paid in 1st RA Bill					43.52	Cum
	Quanity Limit to					6.75	Cum
	Quantity Carried to Summary					6.75	Cum

A.E.E

PMC

Asst Engineer

Asst Executive Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	12							
Item Name:	Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, HOM curing complete as per specifications. as per the directions of Engineer In Charge							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Measurement Recorded On:			14-01-2021				
In Yelahanka Burial Ground							
SSM Foundation for Compound							
Basement Course							
	East Side	2	30.00		0.30	18.00	
		2	29.40		0.30	17.64	
	Total Quantity					35.64	Sqm
	Schedule-B Quanity					223.44	Sqm
	Quanity Paid in 1st RA Bill					193.44	Sqm
	Quanity Limit to					30.00	Sqm
	Quantity Carried to Summary					30.00	Sqm

A.E.E

PMC

Asst Engineer

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	13							
Item Name:	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2 as per the directions of Engineer In Charge							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Measurement Recorded On:			22-01-2021				
In Yelahanka Burial Ground							
Coping Over a Compound Wall							
	West Side	1	30.00	0.20	0.15	0.90	
		1	30.00	0.20	0.15	0.90	
		1	2.00	0.20	0.15	0.06	
	South Side	1	30.00	0.20	0.15	0.90	
		1	30.00	0.20	0.15	0.90	
		1	30.00	0.20	0.15	0.90	
		1	20.80	0.20	0.15	0.62	
	East Side	1	30.00	0.20	0.15	0.90	
		1	29.40	0.20	0.15	0.88	
	North Side	1	12.00	0.20	0.15	0.36	
		1	30.00	0.20	0.15	0.90	
		1	30.00	0.20	0.15	0.90	
		1	10.00	0.20	0.15	0.30	

Verified
22/1/2021
A.E.E

PMC

Asst Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
		1	30.00	0.20	0.15	0.90	
		1	3.00	0.20	0.15	0.09	
	Total Quantity					10.42	Cum
	Schedule-B Quanity					14.84	Cum
	Quanity Paid in 1st RA Bill					6.63	Cum
	Quanity Limit to					8.21	Cum
	Quantity Carried to Summary					8.21	Cum

A.E.E

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

PMC

Asst Engineer

Asst Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	14							

Item Name: KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design Mix M20 with OPC @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6 as per the directions of Engineer In Charge

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Measurement Recorded On:			28-12-2020, 05-01-2021, 18-01-2021				
In Yelahanka Burial Ground							
Column footing							
	West Side	26	1.40	1.40	0.45	22.93	
	North Side	47	1.40	1.40	0.45	41.45	
	East Side	24	1.40	1.40	0.45	21.17	
	South Side	45	1.40	1.40	0.45	39.69	
	Entrence	16	1.40	1.40	0.45	14.11	
Column Upto Plinth							
	West Side	26	0.30	0.30	1.80	4.21	
	North Side	47	0.30	0.30	1.80	7.61	
	East Side	24	0.30	0.30	1.80	3.89	
	South Side	45	0.30	0.30	1.80	7.29	
	Entrence	16	0.30	0.30	1.80	2.59	
Plinth Beam							
	West Side	1	30.00	0.20	0.60	3.60	
		1	30.00	0.20	0.60	3.60	

Verified

A.E.E

PMC

Asst Engineer

Asst Executive Engineer

Asst Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
		1	2.00	0.20	0.60	0.24	
	South Side	1	30.00	0.20	0.60	3.60	
		1	30.00	0.20	0.60	3.60	
		1	30.00	0.20	0.60	3.60	
		1	20.80	0.20	0.60	2.50	
	East Side	1	30.00	0.20	0.30	1.80	
		1	29.40	0.20	0.30	1.76	
	North Side	1	12.00	0.20	0.60	1.44	
		1	30.00	0.20	0.60	3.60	
		1	30.00	0.20	0.60	3.60	
		1	10.00	0.20	0.60	1.20	
		1	30.00	0.20	0.60	3.60	
		1	3.00	0.20	0.60	0.36	
	Entrence	1	30.00	0.20	0.60	3.60	
		1	9.00	0.20	0.60	1.08	
Column Above Plinth							
	West Side	26	0.30	0.30	1.90	4.45	
	North Side	47	0.30	0.30	1.90	8.04	
	East Side	24	0.30	0.30	1.90	4.10	
	South Side	45	0.30	0.30	1.90	7.70	
	Entrence	16	0.30	0.30	1.90	2.74	
	Total Quantity					234.75	Cum
	Schedule-B Quanity					371.74	Cum
	Quanity Paid in 1st RA Bill					135.80	Cum
	Quantity Carried to Summary					234.75	Cum

Verified
18/1
A.E.E

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

PMC

Asst Engineer

Asst Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	5											
Item Name:	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work TMT bars Fe500 including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. Specification No. KBS 4.6.3 as per the directions of Engineer In Charge											

Chainage From	Chainage To	Unit	No	Dia in mm	Span	Length of bar	Spacing (m)	Total No.of	Total Length of bar (m) (7	Weight per m	Qty in Kgs (10 x 11)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
		Tonne										
Premeasurement recorded on:			28-12-2021, 04-01-2021, 16-01-2021									
In Yelahanka Burial Ground												
Column footing												
West Side	26Nos		52	12.00	1.20	1.20	0.100	1250.00	1500.00	0.88	1320.00	
			52	12.00	1.20	1.20	0.100	1250.00	1500.00	0.88	1320.00	
North Side	47Nos		94	12.00	1.20	1.20	0.100	2258.00	2709.60	0.88	2384.45	
			94	12.00	1.20	1.20	0.100	2258.00	2709.60	0.88	2384.45	
East Side	24Nos		48	12.00	1.20	1.20	0.100	1154.00	1384.80	0.88	1218.62	
			48	12.00	1.20	1.20	0.100	1154.00	1384.80	0.88	1218.62	
South Side	45Nos		90	12.00	1.20	1.20	0.100	2162.00	2594.40	0.88	2283.07	
			90	12.00	1.20	1.20	0.100	2162.00	2594.40	0.88	2283.07	
Entrence	16Nos		32	12.00	1.20	1.20	0.100	1435.00	1722.00	0.88	1515.36	
			32	12.00	1.20	1.20	0.100	1385.00	1662.00	0.88	1462.56	

Verified
A.E.E

PMC

Asst Engineer

Asst Executive Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Chainage From	Chainage To	Unit	No	Dia in mm	Span	Length of bar	Spacing (m)	Total No.of	Total Length of bar (m) (7	Weight per m	Qty in Kgs (10 x 11)	Remarks
Column Upto Plinth												
South Side		26Nos	26	16.00	1.80	1.80		6.00	10.80	1.58	17.06	
			26	8.00	1.80	1.00	0.120	391.00	391.00	0.39	152.49	
North Side		47Nos	47	16.00	1.80	1.80		6.00	10.80	1.58	17.06	
			47	8.00	1.80	1.00	0.120	706.00	706.00	0.39	275.34	
East Side		24Nos	24	16.00	1.80	1.80		6.00	10.80	1.58	17.06	
			24	8.00	1.80	1.00	0.120	361.00	361.00	0.39	140.79	
South Side		45Nos	45	16.00	1.80	1.80		6.00	10.80	1.58	17.06	
			45	8.00	1.80	1.00	0.120	676.00	676.00	0.39	263.64	
Entrence		16Nos	16	16.00	1.80	1.80		6.00	10.80	1.58	17.06	
			16	8.00	1.80	1.00	0.120	241.00	241.00	0.39	93.99	
Plinth Beam												
West Side			1	12.00	30.00	30.00		4.00	120.00	0.88	105.60	
			1	16.00	30.00	30.00		6.00	180.00	1.58	284.40	
			1	8.00	30.00	1.40	0.100	301.00	421.40	0.39	164.35	
			1	12.00	30.00	30.00		4.00	120.00	0.88	105.60	
			1	16.00	30.00	30.00		6.00	180.00	1.58	284.40	
			1	8.00	30.00	1.40	0.100	301.00	421.40	0.39	164.35	

Verified by
A.E.E

PMC

Asst Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Chainage From	Chainage To	Unit	No	Dia in mm	Span	Length of bar	Spacing (m)	Total No.of	Total Length of bar (m) (7	Weight per m	Qty in Kgs (10 x 11)	Remarks
			1	12.00	2.00	2.00		4.00	8.00	0.88	7.04	
			1	16.00	2.00	2.00		6.00	12.00	1.58	18.96	
			1	8.00	2.00	1.40	0.100	21.00	29.40	0.39	11.47	
South Side			1	12.00	30.00	30.00		4.00	120.00	0.88	105.60	
			1	16.00	30.00	30.00		6.00	180.00	1.58	284.40	
			1	8.00	30.00	1.40	0.100	301.00	421.40	0.39	164.35	
			1	12.00	30.00	30.00		4.00	120.00	0.88	105.60	
			1	16.00	30.00	30.00		6.00	180.00	1.58	284.40	
			1	8.00	30.00	1.30	0.100	301.00	391.30	0.39	152.61	
			1	12.00	30.00	30.00		4.00	120.00	0.88	105.60	
			1	16.00	30.00	30.00		6.00	180.00	1.58	284.40	
			1	8.00	30.00	1.30	0.100	301.00	391.30	0.39	152.61	
			1	12.00	20.80	20.80		4.00	83.20	0.88	73.22	
			1	16.00	20.80	20.80		6.00	124.80	1.58	197.18	
			1	8.00	20.80	1.30	0.100	209.00	271.70	0.39	105.96	
East Side			1	12.00	30.00	30.00		4.00	120.00	0.88	105.60	
			1	16.00	30.00	30.00		6.00	180.00	1.58	284.40	
			1	8.00	30.00	1.30	0.100	301.00	391.30	0.39	152.61	

Verified
16/1
A.E.E

PMC

Asst Engineer

Asst Executive Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Chainage From	Chainage To	Unit	No	Dia in mm	Span	Length of bar	Spacing (m)	Total No.of	Total Length of bar (m) (7	Weight per m	Qty in Kgs (10 x 11)	Remarks
			1	12.00	29.40	29.40		4.00	117.60	0.88	103.49	
			1	16.00	29.40	29.40		6.00	176.40	1.58	278.71	
			1	8.00	29.40	1.30	0.100	295.00	383.50	0.39	149.57	
North Side			1	12.00	12.00	12.00		4.00	48.00	0.88	42.24	
			1	16.00	12.00	12.00		6.00	72.00	1.58	113.76	
			1	8.00	12.00	1.30	0.100	121.00	157.30	0.39	61.35	
			1	12.00	30.00	30.00		4.00	120.00	0.88	105.60	
			1	16.00	30.00	30.00		6.00	180.00	1.58	284.40	
			1	8.00	30.00	1.30	0.100	301.00	391.30	0.39	152.61	
			1	12.00	30.00	30.00		4.00	120.00	0.88	105.60	
			1	16.00	30.00	30.00		6.00	180.00	1.58	284.40	
			1	8.00	30.00	1.30	0.100	301.00	391.30	0.39	152.61	
			1	12.00	10.00	10.00		4.00	40.00	0.88	35.20	
			1	16.00	10.00	10.00		6.00	60.00	1.58	94.80	
			1	8.00	10.00	1.30	0.100	101.00	131.30	0.39	51.21	
			1	12.00	30.00	30.00		4.00	120.00	0.88	105.60	
			1	16.00	30.00	30.00		6.00	180.00	1.58	284.40	
			1	8.00	30.00	1.30	0.100	301.00	391.30	0.39	152.61	

Verified
A.E.E

PMC

Asst Engineer

Asst Executive Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Chainage From	Chainage To	Unit	No	Dia in mm	Span	Length of bar	Spacing (m)	Total No.of	Total Length of bar (m) (7	Weight per m	Qty in Kgs (10 x 11)	Remarks
			1	12.00	3.00	3.00		4.00	12.00	0.88	10.56	
			1	16.00	3.00	3.00		6.00	18.00	1.58	28.44	
			1	8.00	3.00	1.30	0.100	31.00	40.30	0.39	15.72	
Entrence			1	12.00	30.00	30.00		4.00	120.00	0.88	105.60	
			1	16.00	30.00	30.00		6.00	180.00	1.58	284.40	
			1	8.00	30.00	1.30	0.100	301.00	391.30	0.39	152.61	
			1	12.00	9.00	9.00		4.00	36.00	0.88	31.68	
			1	16.00	9.00	9.00		6.00	54.00	1.58	85.32	
			1	8.00	9.00	1.30	0.100	91.00	118.30	0.39	46.14	
Column Above Plinth												
West Side	26Nos		26	16.00	1.90	1.90		6.00	11.40	1.58	18.01	
			26	8.00	1.90	1.00	0.120	413.00	413.00	0.39	161.07	
North Side	47Nos		47	16.00	1.90	1.90		6.00	11.40	1.58	18.01	
			47	8.00	1.90	1.00	0.120	745.00	745.00	0.39	290.55	
East Side	24Nos		24	16.00	1.90	1.90		6.00	11.40	1.58	18.01	
			24	8.00	1.90	1.00	0.120	381.00	381.00	0.39	148.59	
South Side	45Nos		45	16.00	1.90	1.90		6.00	11.40	1.58	18.01	
			45	8.00	1.90	1.00	0.120	714.00	714.00	0.39	278.46	

Verified
A.E.E

PMC

Asst Engineer

Asst Executive Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Chainage From	Chainage To	Unit	No	Dia in mm	Span	Length of bar	Spacing (m)	Total No.of	Total Length of bar (m) (7	Weight per m	Qty in Kgs (10 x 11)	Remarks
Entrence		16Nos	16	16.00	1.90	1.00		6.00	11.40	1.58	18.01	
			16	8.00	1.90	1.00	0.120	254.00	254.00	0.39	99.06	
		Total Qty in Kgs									26492.86	
		Total Quantity									26.49	Tonne
		Schedule-B Quanity									39.67	Tonne
		Quanity Paid in 1st RA Bill									13.17	Tonne
		Quantity Carried to Summary									26.49	Tonne

Verified
A.E.E

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

PMC

Asst Engineer

Asst Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	16								
Item Name:	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 as per the directions of Engineer In Charge								

SL NO	CHAINAGE	NO	L (m)	B1 (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:		28-12-2021						
In Yelahanka Burial Ground								
Column footing for Compound								
	West Side	26	4.80			0.45	56.16	
	North Side	47	4.80			0.45	101.52	
	East Side	24	4.80			0.45	51.84	
	South Side	45	4.80			0.45	97.20	
	Entrence	16	4.80			0.45	34.56	
	Total Quantity						**341.28**	**Sqm**
	Schedule-B Quanity						**494.28**	**Sqm**
	Quanity Paid in 1st RA Bill						**194.04**	**Sqm**
	Quanity Limit to						**300.24**	**Sqm**
	Quantity Carried to Summary						**300.24**	**Sqm**

A.E.E

PMC

Asst Engineer

Asst. Executive Engineer
Asst Executive Engineer
Yelahanka Sub. Divison
(BBMP Vnk. Zn)
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	17								
Item Name:	KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 as per the directions of Engineer In Charge								

SL NO	CHAINAGE	NO	L (m)	B1 (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:			4/1/2021					
For Compound Wall								
Column Upto Plinth								
	West Side	26	1.20			1.80	56.16	
	North Side	47	1.20			1.80	101.52	
	East Side	24	1.20			1.80	51.84	
	South Side	45	1.20			1.80	97.20	
	Entrence	16	1.20			1.80	34.56	
Column Above Plinth								
	West Side	26	1.20			1.90	59.28	
	North Side	47	1.20			1.90	107.16	
	East Side	24	1.20			1.90	54.72	
	South Side	45	1.20			1.90	102.60	
	Entrence	16	1.20			1.90	36.48	
	Total Quantity						701.52	Sqm
	Schedule-B Quanity						875.06	Sqm
	Quanity Paid in 1st RA Bill						270.98	Sqm
	Quanity Limit to						604.08	Sqm
	Quantity Carried to Summary						604.08	Sqm

Verified

A.E.E

PMC

Asst Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Asst Executive Engineer

1/2

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	18								
Item Name:	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 as per the directions of Engineer In Charge								

SL NO	CHAINAGE	NO	L (m)	B1 (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:			16-01-2021, 21-01-2021					
For Compound Wall								
Plinth Beam								
	West Side	2	30.00			0.60	36.00	
		2	30.00			0.60	36.00	
		2	2.00			0.60	2.40	
	South Side	2	30.00			0.60	36.00	
		2	30.00			0.60	36.00	
		2	30.00			0.60	36.00	
		2	20.80			0.60	24.96	
	East Side	2	30.00			0.30	18.00	
		2	29.40			0.30	17.64	
	North Side	2	12.00			0.60	14.40	
		2	30.00			0.60	36.00	
		2	30.00			0.60	36.00	
		2	10.00			0.60	12.00	
		2	30.00			0.60	36.00	
		2	3.00			0.60	3.60	
	Entrence	2	30.00			0.60	36.00	
		2	9.00			0.60	10.80	
Coping Over a Compound Wall								
	West Side	2	30.00			0.15	9.00	
		2	30.00			0.15	9.00	

Verified

A.E.E

PMC

Asst Engineer

Asst. Executive Engineer
Asst Executive Engineer
Yelahanka Sub. Division
(BBMP Yhk. Zn)
Yelahanka, Bangalore

SL NO	CHAINAGE	NO	L (m)	B1 (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
	South Side	2	2.00			0.15	0.60	
		2	30.00			0.15	9.00	
		2	30.00			0.15	9.00	
		2	30.00			0.15	9.00	
		2	20.80			0.15	6.24	
	East Side	2	30.00			0.15	9.00	
		2	29.40			0.15	8.82	
	North Side	2	12.00			0.15	3.60	
		2	30.00			0.15	9.00	
		2	30.00			0.15	9.00	
		2	10.00			0.15	3.00	
		2	30.00			0.15	9.00	
		2	3.00			0.15	0.90	
	Entrence	2	30.00			0.15	9.00	
		2	9.00			0.15	2.70	
	Total Quantity						543.66	Sqm
	Schedule-B Quanity						794.18	Sqm
	Quanity Paid in 1st RA Bill						196.38	Sqm
	Quantity Carried to Summary						543.66	Sqm

A.E.E

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Unk. Zn)
Yelahanka, Bangalore

PMC

Asst Engineer

Asst Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	19								
Item Name:	KSRB 5-14.1 : Providing and constructing load bearing wall with solid concrete blocks having block of size 400x200x200mm density not less than 1800kg/m3 having a minimum average compressive strength of 5.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. KBS No.5.4 as per the directions of Engineer In Charge								

SL NO	CHAINAGE	NO	L (m)	B1 (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Measurement Recorded On:			22-01-2021					
Compound Wall								
	West Side	1	30.00			1.90	57.00	
		1	30.00			1.90	57.00	
		1	2.00			1.90	3.80	
	South Side	1	30.00			1.90	57.00	
		1	30.00			1.90	57.00	
		1	30.00			1.90	57.00	
		1	20.80			1.90	39.52	
	East Side	1	30.00			1.90	57.00	
		1	29.40			1.90	55.86	
	North Side	1	12.00			1.90	22.80	
		1	30.00			1.90	57.00	
		1	30.00			1.90	57.00	
		1	10.00			1.90	19.00	
		1	30.00			1.90	57.00	
		1	3.00			1.90	5.70	
	Entrence	1	30.00			1.90	57.00	
		1	9.00			1.90	17.10	

A.E.E

PMC

Asst Engineer

Asst Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Ex

SL NO	CHAINAGE	NO	L (m)	B1 (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
For Gate Support		1	2.00			1.90	3.80	
		1	2.00			1.90	3.80	
	Total Quantity						741.38	Sqm
	Schedule-B Quanity						1246.53	Sqm
	Quanity Paid in 1st RA Bill						504.95	Sqm
	Quantity Carried to Summary						741.38	Sqm

A.E.E

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

PMC

Asst Engineer

Asst Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	20							
Item Name:	KSRB15-3 : Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, including providing and removing scaffolding, cost of materials, labour, curing etc., complete as per specification. as per the directions of Engineer In Charge							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Measurement Recorded On:			24-01-2021				
Compound Wall							
	West Side	2	30.00		1.90	114.00	
		2	30.00		1.90	114.00	
		2	2.00		1.90	7.60	
	South Side	2	30.00		1.90	114.00	
		2	30.00		1.90	114.00	
		2	30.00		1.90	114.00	
		2	20.80		1.90	79.04	
	East Side	2	30.00		1.90	114.00	
		2	29.40		1.90	111.72	
	North Side	2	12.00		1.90	45.60	
		2	30.00		1.90	114.00	
		2	30.00		1.90	114.00	
		2	10.00		1.90	38.00	
		2	30.00		1.90	114.00	
		2	3.00		1.90	11.40	
	Entrence	2	30.00		1.90	114.00	
		2	9.00		1.90	34.20	

A.E.E

23/01/2021

PMC

Asst Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
For Gate Support		2	2.00		1.90	7.60	
		2	2.00		1.90	7.60	
	Total Quantity					1482.76	Sqm
	Schedule-B Quanity					2536.01	Sqm
	Quanity Paid in 1st RA Bill					1039.27	Sqm
	Quantity Carried to Summary					1482.76	Sqm

A.E.E

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

PMC

Asst Engineer

Asst Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	21							
Item Name:	KSRB 15-15.1 : Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications. as per the directions of Engineer In Charge							

SL NO	CHAINAGE		NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Measurement Recorded On:				29-01-2021				
Compound Wall								
	West Side		2	30.00		1.90	114.00	
			2	30.00		1.90	114.00	
			2	2.00		1.90	7.60	
	South Side		2	30.00		1.90	114.00	
			2	30.00		1.90	114.00	
			2	30.00		1.90	114.00	
			2	20.80		1.90	79.04	
	East Side		2	30.00		1.90	114.00	
			2	29.40		1.90	111.72	
	North Side		2	12.00		1.90	45.60	
			2	30.00		1.90	114.00	
			2	30.00		1.90	114.00	
			2	10.00		1.90	38.00	
			2	30.00		1.90	114.00	
			2	3.00		1.90	11.40	
	Entrence		2	30.00		1.90	114.00	
			2	9.00		1.90	34.20	

A.E.E

22/1/2021

PMC

Asst Engineer

Asst. Executive Engineer

Asst Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
For Gate Support		2	2.00		1.90	7.60	
		2	2.00		1.90	7.60	
	Total Quantity					1482.76	Sqm
	Schedule-B Quanity					2536.01	Sqm
	Quanity Paid in 1st RA Bill					1039.27	Sqm
	Quantity Carried to Summary					1482.76	Sqm

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Wnk. Zn)
Yelahanka, Bangalore

PMC

Asst Engineer

Asst Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Improvements to Burial Ground at Yelahanka and Kenchenahalli in Ward No.01 & 02 of Yelahanka Sub Division (PACKAGE-03)

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.Rajeswaren Satheesh (Sathya Constructions)

Item No.	31							

Item Name:	Fabrication, providing and erecting in position Hot dip galvanised Gate using 72 x72 x 4mm Sq. GI Pipe frame with top pipe bending in heavy hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanised Sq. rod for verticals at 150mm c/c, as shown in the drawing including providing ho dip galvanised forged ornamental design in between sq. rods and heads at top, middle and bottom. Intermediate supports of 72x12mm and 50x6mm arch bent to hot dip galvanised flats the work is inclusive of troughing GI flat GI sq. rods, placing, welding all the joints including grinding, finishing metal patty, painting two coats enamel painting. The rate is inclusive of all materials like GI sq rods, GI gorged designs etc., heavy duty hinges are made out of 75mm solid sq block assembled with 20mm dia bearing in three places for each flop. Heavy duty locking arrangements at two places including cost of labour, unloading, scaffolding charges and all other incidental charges for successful completion of the work as per directions of the engineer-in-charge of the work.

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Measurement Recorded On:			29-01-2021				
	Gate	Cal fy	1	2.00	2.00	4.00	
	Total Quantity					4.00	Sqm
	Schedule-B Quanity					10.30	Sqm
	Quanity Paid in 1st RA Bill					6.84	Sqm
	Quanity Limit to					3.46	Sqm
	Quantity Carried to Summary					3.46	Sqm

A.E.E

PMC

Asst Engineer

Asst. Executive Engineer
Yelahanka
(BBMP Ynk. Zn)
Yelahanka, Bangalore